Bruhath Bengaluru Mahanagara Palike.

Yalahanka Sattellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No

Name of work:-	Construction of concrete road and drains at Attur colony			
1) Sanctioned Estimate No. and Date :				
2) Name of Contractor	JAGADISH [VARUN KARTHICK CONSTRUCTIONS]			
3) Time stipulated for completion of work	90 Days			
4) Date of Commencement of Work	05/03/2024			
5) Date of Completion of Work	29/06/2024			
M B No	5857			
Page No	585625 To 585629.			
6) Name of the officer official incharge of the work	Sri N D Mohan AE			
1) Asst. Exe. Engineer	Sri Raghunandan Mantri AEE			
2) Asst. Engineer	N. D. Mohan.			
Estimate Amount / Tender	Amount claimed asper actuals	Excess	Savings	Remarks
1,02,97,087.00	1,02,66,260.00		30,827/-	

1 **Certified that the above work has been completed with in the stipulated time noted in entrustment**

2 **Certified that above work has been executed satisfactorily**

Assistant Engineer
Ward No:0
BBMP, Bangalore

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ